

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND
MALAVA CONSTITUENCY PROJECT IMPLEMENTATION
STATUS REPORT AS AT 30TH JUNE 2021

FINANCIAL YEAR	NAME OF PROJECT	MAJOR ACTIVITY	COMPLETION DATE	ALLOCATION	STATUS	REMARKS
2018/19	Malava primary school	Construct multi-purpose hall – substructure,superstructure,roofing ,shutters and finishes	30.06.2020	7,000,000	complete	complete.awaits handing over
2018/19	Matioli secondary school	Construct twin lab - substructure,superstructure,roofing,shutters,finishes	30.06.2020	12,000,000	ongoing	plastering complete.windows /doors /fascia board fitted.worktops and fume chamber is in progress
2018/19	Matete secondary school	Construct twin lab - substructure,superstructure,roofing,shutters,finishes	30.06.2020	12,000,000	ongoing	roofed.shutters fitted and construction of worktops has commenced
2019/2020	Shirugu primary school	Renovation of 4 classrooms – roofing, plastering, flooring, Demolitions , painting	30.12.2020	2,200,000	complete	in use
2019/2020	matioli primary school	Renovation of 4 classrooms – roofing, plastering, flooring, Demolitions , painting	30.12.2020	1,000,000	Complete	in use
2019/2020	Lwanda secondaryschool	dormitory construction	30.12.2020	4,500,000	Complete	in use
2019/2020	Malichi primary school	Renovation of 3 classrooms – roof	30.12.2020	1,700,000	ongoing	plaster works complete.awaits curing before other finishes
2019/2020	Lukala primary school	Renovation of 4 classrooms – roof	30.12.2020	1,700,000	Complete	awaits handing over
2019/2020	Musidi primary school	renovation of 2 classroms-demoliti	30.12.2020	1,100,000	Complete	in use
2019/2020	Mukhuyu primary school	Renovation of 2 classrooms – roof	30.12.2020	900,000	ongoing	finishes is in progress.pavement slab,plastering
2019/2020	Lurale primary school	Renovation of 4 classrooms – roof	30.12.2020	2,200,000	ongoing	floor screed to commence together with glazing
2019/2020	Namatala primary school	renovation of 4 classroms-demoliti	30.12.2020	1,700,000	ongoing	Painting works in progress.glazing fitted
2019/2020	Namushiya primary school	Renovation of 4 classrooms – roof	30.12.2020	2,200,000	ongoing	floor screed done and plaster works complete.awaits painting
2019/2020	Tumbeni primary school	renovation of 4 classroms-demoliti	30.12.2020	1,700,000	Complete	in use
2019/2020	shanda primary school	Renovation of 4 classrooms – roof	30.12.2020	2,200,000	ongoing	roofing complete and plastered

2019/2020	Bisunu primary	completion of admin block – roof	30.12.2020	2,100,000	ongoing	plastering done
2019/2020	samitsi primary school	construction of 2 classrooms	30.12.2020	1,800,000	complete	in use
2019/2020	Mutsuma primary school	construction of 2 classrooms	30.12.2020	1,800,000	complete	in use
2019/2020	shivanga secondary school	construction of 2 classrooms	30.12.2020	1,800,000	ongoing	plaster and floor screed done.awaits curing to do the paints and glazing
2019/2020	Mukhungula primary school	construction of 2 classrooms	30.12.2020	1,800,000	ongoing	ringbeam
2019/2020	Bunuku primary school	construction of 2 classrooms	30.12.2020	1,800,000	complete	in use
2019/2020	st martins primary school	construction of 2 classrooms	30.12.2020	1,800,000	ongoing	lintol level
2019/2020	shamberere secondary school	construction of 2 classrooms	30.12.2020	1,800,000	ongoing	finishes in progress pending glazing and fitting fascia board(emergency)
2019/2020	Chevosu secondary school	construction of 2 classrooms	30.12.2020	1,800,000	Ongoing	plastering in progress
2019/2020	Mahira secondary school	construction of 2 classrooms	30.12.2020	1,800,000	ongoing	plastering complete.pending pavement slab,fascia board,painting and glazing
2019/2020	lutali primary school	construction of 2 classrooms	30.12.2020	1,800,000	complete	in use
2020/2021	Ikoli primary school	construction of 4 classrooms	30.06.2021	3,600,000	complete	complete.awaits handover
2020/2021	Shiandiche secondary school	construction of dormitry-substruc	30.06.2021	4,500,000	complete	complete.awaits handover
2020/2021	namatala secondary school	construction of dormitry-substruc	30.06.2021	4,500,000	ongoing	plaster has commneced
2020/2021	kimangeti boys school	construction of dormitry-substruc	30.06.2021	4,500,000	Complete	in use
2020/2021	samitsi special school	construction of dormitry-substruc	30.06.2021	4,500,000	complete	complete.awaits handover
2020/2021	shamoni primary school	construction of 3 classrooms	30.06.2021	2,700,000	Complete	awaits handing over
2020/2021	mukoko primary school	construction of 2 classrooms	30.06.2021	1,800,000	ongoing	floor screed complete awaits curing before paint work
2020/2021	mutoto primary school	construction of 4 door latrines -su	30.06.2021	200,000	complete	complete & in use
2020/2021	vashele primary school	construction of 4 door latrines -su	30.06.2021	200,000	ongoing	plastering done.awaits curing
2020/2021	Kamuchisu primary school	construction of 4 door latrines -su	30.06.2021	200,000	ongoing	plastering done.awaits curing
2020/2021	Bwanga primary school	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Cheptuli Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Chombeli Primary School	Renovation of 5 Classrooms to completion-	30.12.2021	1,800,000	New	not started.awaits funding from the board
2020/2021	Fuvale Primary School	Renovation of 2 Classrooms to completion-	30.12.2021	600,000	New	not started.awaits funding from the board

2020/2021	Isanjiro Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Kokoyo Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Lukhokho Primary School	Purchase of 2 acres of land Ksh.1,500,000 and Land Title Deed processing Ksh.100,000K	30.06.2021	1,600,000	New	not started.awaits funding from the board
2020/2021	Mahusi Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Mang'uliro Primary School	Construction of 7 Office Room administration Block to completion	30.06.2021	4,000,000	New	not started.awaits funding from the board
2020/2021	Masungutsa Primary School	Purchase of 2 acres of land Ksh.1,500,000 and Land Title Deed processing Ksh.100,000K	30.06.2021	1,600,000	New	not started.awaits funding from the board
2020/2021	Munanga Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Muriola Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Mutoto Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Shilongo Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Shirulo Primary School	Purchase of 1 acres of land Ksh.700,000 and Land Title Deed processing Ksh.100,000K	30.06.2021	800,000	New	not started.awaits funding from the board
2020/2021	Shivanga Primary School	Renovation of 2 Classrooms to completion-	30.12.2021	600,000	New	not started.awaits funding from the board
2020/2021	Teresia Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Wavoka Primary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Bukhakunga Secondary School	Purchase of 46 seater Isuzu model School Bus. It is a one off payment and does not include insurance cover	30.06.2021	7,000,000	New	not started.awaits funding from the board

2020/2021	Bulupi Secondary School	Purchase of 46 seater Isuzu model School Bus. It is a one off payment and does not include insurance cover	30.06.2021	7,000,000	New	not started.awaits funding from the board
2020/2021	Kakoyi Secondary School	Purchase of 46 seater Isuzu model School Bus. It is a one off payment and does not include insurance cover	30.06.2021	7,000,000	New	not started.awaits funding from the board
2020/2021	Kimangeti Girls Secondary School	Purchase of 2 acres of land Ksh.1,500,000 and Land Title Deed processing Ksh.100,000K	30.06.2021	1,600,000	New	not started.awaits funding from the board
2020/2021	Lukala Secondary School	Construction of 1 Classroom to completion	30.06.2021	900,000	New	not started.awaits funding from the board
2020/2021	Matsakha Secondary School	Ongoing Construction of 200 Bed capacity Dormitory started by Parents Association (PA) to completion-	30.06.2021	1,400,000	New	not started.awaits funding from the board